

Arlington National Cemetery Monumental Makeover 14 May 2024

Ms. Karen Durham-Aguilera, P.E. Mr. Babur Mian, P.E. Mr. Matthew Karlinchak, P.E Mr. Andrew Farver, P.E.





HOUSEKEEPING ITEMS

Take Note of Exits

Silence Your Mobile Devices

Presentations and Audio Recordings will be available in the Attendee Service Center until August 30, 2024

Download your PDH record in the Attendee Service Center before August 30, 2024





Thank You to our Education Session Sponsors

ALLIANCE

Alliance Consulting Group








SAMEJETC.ORG 🖪 @SAMENATIONAL 🔰 @SAME_NATIONAL I #SAMEJETC24 🛅 "SOCIETY OF AMERICAN MILITARY ENGINEERS"

Opening Reception at Universal CityWalk (Minimum age 18 - No Children)





Bring Your Name Badge with Drink Tickets) + Your ID Get Your Wrist Band TODAY at the Registration Help Desk or SAME Booth



Buses depart Gaylord & Caribe Royale, beginning at 6:00 p.m.



Arlington National Cemetery Monumental Makeover: Leaning Pylon Foundation Repairs

Moderator: Mike Darrow, P.E., USACE Norfolk District

Speakers:

- Karen Durham-Aguilera, P.E., *Executive Director*, Office of Army Cemeteries and Army National Military Cemeteries
- Babur Mian, P.E., *President*, Terra Constructs
- Matt Karlinchak, P.E., Branch Chief, USACE Norfolk District
- Andrew Farver, P.E., *COR*, USACE Norfolk District









Moderator



Michael Darrow, P.E., PMP USACE Norfolk District Deputy District Engineer

Fun Facts

- Retired Army Engineer Officer 2 of 3 kids + wife are engineers
- Long Suffering Buffalo fan Go Bills! Go Sabres
- A "wanna be" professional sandcastle builder – lots of holes on the Outer Banks
- Love being on the water



US Army Corps of Engineers ®





Karen Durham-Aguilera, P.E. Army National Military Cemeteries Executive Director

Fun Facts

- Road to Bionic: replacing/repairing one body part at a time
- Spare time: riding my Harley-Davidson and supporting veterans
- First two bullets not related S
- Vacation time: Beach and tequila!







Babur R Mian, P.E. Terra Constructs

President and CEO

Fun Facts

- Traveled to 60+ countries
- Welcome to America
- Met Eric Clapton
- Millenia Concord Ride
- Keeping up with a 6-year-old









Matthew Karlinchak, P.E. USACE Norfolk District Branch Chief, ANC Program

Fun Facts

- Lived in Europe for 11 years
- Maryland Native Go Ravens and Terps
- Running 1st marathon in Berlin this year
- Regular ball donor to the ponds and forests of America's golf courses!





US Army Corps Of Engineers ® Afghanistan District

BAGRAM, AFGHANISTAN



Andrew Farver, P.E.

Project Engineer / COR, ANC Program

USACE Norfolk District

• Chicago Native (Go Bears and Cubs!!).

Getting married this November!

Fun Facts

• Trying to visit every baseball stadium.








- 1. History of the Arlington National Cemetery and the Pylons, Ms. Karen Durham-Aguilera, P.E.
- 2. Understanding USACE Sole Source Procurement Process, Mr. Matthew Karlinchak, P.E.
- 3. Engineering Challenges in Monument Preservation, Mr. Babur Mian, P.E.
- 4. Expertise in Structural Stabilization, Push Piers and Helical Piles, and Structure Lifting, Mr. Babur Mian, P.E.
- 5. Video of Pylon Lifting Process, Mr. Babur Mian, P.E.
- 6. Construction Management Best Practices in a National Cemetery, Mr. Andrew Farver, P.E.
- 7. Completion Photos, Mr. Andrew Farver, P.E.



A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE

Honoring Our Veterans and Families





Vision, Mission, and Priorities

Army National Military Cemeteries Mission

Great people honoring service and sacrifice to a Grateful Nation

Office of Army Cemeteries Mission



As the Army's cemeterians, OAC provides oversight and expertise for all Army cemeteries through policy, program management, inspections, training, and assistance, honoring those laid to rest in perpetuity.




Arlington National Cemetery represents the American people for past, present, and future generations by laying to rest those few who have served our nation with dignity and honor while immersing guests in the cemetery's living history.



Modernization



Our cemeteries are a perpetual tribute to those at rest. We focus on **Modernization** to sustain and extend this tradition for future generations





We deliver on our sacred mission by maintaining **Readiness** through the optimal management of our valuable resources

13



Connecting Visitors to a Rich History

Over 3M Visitors a Year Open 365 Days

- National Observances:
 - Memorial Day
 - Veterans Day
- Wreaths Across America
- Historic Tours

Distinguished Visitor/ Public Events

- Congressional Engagements
- ~200 Distinguished Visitor
 Wreath Ceremonies
- ~400 Honor Flight Buses
- ~3100 Wreath Laying Ceremonies
- Symbolic Visit for World Leaders





Education and Interpretation Program

Webinars, Lectures, Blogs, And Display Room Tours Physical Interpretation Plan Online Educational Modules Tomb of the Unknown Centennial

Hundreds of Engagements with Congress and the Media

International, National, & Local Photographers & Film Crews Responses to Queries

A continuous challenge to strike a balance: Funeral services (private) & a National Shrine (public)


20240514






History – "Avenue of Heroes"

1901 Senate Park Commission conceived an "Avenue of Heroes" from the Lincoln Memorial to a "Court of Honor" at the ANC entrance









History – ANC "Court of Honor"

The "Court of Honor" design included a hemicycle,

pylons and gates. Dedicated in 1932.



CUI



The pylons are 59' foot tall, 17' square granite clad octagons poured-in-place mild steel reinforced concrete foundations.





Since the 1932 dedication, Memorial Avenue and the "Court of Honor" has welcomed all processions and funeral attendees





A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE

History - Toppled Pylon (1996)



July 1996, Pylon 2 toppled due to the excavation of a utility trench







In 2016, NPS began monitoring Pylons 1, 3, & 4, assessing overall condition as poor

In 2020, portions of Memorial Avenue and the "Court of Honor" transferred from NPS to ANC including project designs to straighten pylons

Temporary fencing placed around Pylon 1 to protect public in event of collapse





Understanding Sole Source Design-Build Contracts

Big push to execute before a Pylon tipped over!!!

- Transfer of Property from NPS brought with it an existing design.
 - Execute work as a **Design-Build (Firm Fixed Price Sole Source 8A)**
 - Most efficient way to utilize an existing design
 - Sole Source 8a enabled Government to pick the right firm based on: <u>Qualifications</u> and <u>Project/Management approach</u>

Acquisition Process:

- Evaluation of the Project Scope and Complexity.
- Market Research and <u>Sources Sought</u> through SAM.gov.
- Promotion of Opportunity at events such as SAME Small Business Conference, JETC, and National/Local Industry Events to engage industry.
- Review of Sources Sought Market Research and determination of available <u>qualified firms</u> to perform the contract with Small, Socio-Economic Disadvantaged, HUBZone and Veteran Owned businesses.
- <u>Perform interviews with potential firms meeting the qualifications and past performance</u> <u>requirements</u>. Verify with the SBA of eligibility. Make final selection determination.
- Issue RFP documents, conduct site visit, respond to RFI's, review proposal, enter negotiations, finalize proposal and cost, issue contract.








Challenges

Identified Project Challenges:

- 1. 750 Ton Monument installed on 3' D Foundation
- 2. Shallow Foundations on Unsuitable Soils; Foundation dimensions same as Pylon Base dimensions
- 3. Pylon settled 6"-10"- Tilting as much as 5 Degrees.
- 4. Temporary stabilization as Pylon continued to move during the RFP process- Potential of Pylon Collapse during construction
- 5. Design to withstand seismic events, extreme temperatures and excessive rainfall
- 6. Historic integrity of structure; Lidar Scanning to document conditions
- 7. Prevent cracking of stone cladding while jacking and lifting the Pylon
- 8. Protecting ANC Visitors and Staff



As-Built Blueprint

Lidar and Existing Photos



Pylon #1 - Eastern Elevation



Pylon #1 Western Elevation



Pylon #1 - Southern Elevation



- Special thanks to the Sub-Contractors involved:
 - » Alpha Corporation
 - » Colliers Engineering & Design
 - » Atlas Foundations of Washington, LLC
 - » Janeiro, Inc.
 - » Empire Landscape, LLC
 - » Muller, Inc.
 - » Ruppert Landscape Inc







A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE

Design-Build Solutions




RFP Concept Drawing for Temporary Stabilization of Monument. Potential Monument Damage.




Final Design Utilizing Piles and Horizontal Bracing Beams Below Monument Face. Eliminated Potential Damage.





RFP Concept Drawing for Permanent Stabilization of Monument. Push Piers, Brackets, and Helical Anchors.



Final Design Added Reinforced Grade Beam and Perimeter Base Extension. Pressure Grouting Completed After Grade Beam Installation.




Construction – Temporary Stabilization



H Piles & Support Beams




Support Bracket and First Push Pier



Completed Support Bracket Installation



Construction – Pylon Leveling



Push Pier Installation


Laser leveling



A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE

Construction – Pylon Stability



Helical Anchor Installation



Concrete Grade Beam Reinforcement



Concrete Grade Beam Placement




Construction – Pylon Stability



Clay Foundation



Placed Grade Beam with High Pressure Grout Ports



High Pressure Grout Placement



Construction Management Best Practices in a National Cemetery.

Respect the mission of national cemeteries; coordinate effectively.

- Funerals, Honor Flights, Special events.
- Security, Operations, Horticulture, Plumbing, Electrical, Cultural Resources, Conservation, Public Relations.

Strong communication partnership between ANC, USACE, and Terra Constructs field teams.

- Coordinate work stoppages during funerals.
- Immediate communication if unaware of a funeral nearby.
- Maintain site security and cleanliness.
- Camouflage project site with temporary fencing and controls.-Minimize intrusion on visitor experience.
- Enforce professional conduct, no yelling or unbecoming behavior.
- Integrate conduct requirements into preparatory meetings.





Completion Photos



CUI

Arlington National Cemetery Monumental Makeover

THANK YOU

Please take a few minutes to complete a short survey about this session. Your feedback will help us improve future programming for JETC.

G conferences i/O



or browse to jetc.cnf.io



Arlington National Cemetery Monumental Makeover: Leaning Pylon Foundation Repairs

- Ms. Karen Durham-Aguilera, <u>Karen.L.Durham-Aguilera.civ@army.mil</u>
- Mr. Babur Mian, <u>BMian@terraconstructs.com</u>
- Mr. Matthew Karlinchak, <u>Matthew.S.Karlinchak@usace.army.mil</u>
- Mr. Andrew Farver, Andrew.C.Farver@usace.army.mil






A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE







A R L I N G T O N NATIONAL CEMETERY

HONOR · REMEMBER · EXPLORE





